



Patuxent Park Revitalization Project

Road Construction Update for April and May 2020

Work hours are from 7am to 5 pm, Monday thru Friday. Temporary "No Parking" signs will be posted as needed at least 2 days prior to work beginning on each street.

All work is weather permitting

Sections 1 thru 4 - Road re-construction work has been completed in these sections. Storm drainage improvements for part of Section 4, from the cul-de-sac streets off of Yorktown Drive to North Essex Drive, to be completed following the receipt of executed easements from the affected property owners.

Section 5 - Design of this section was completed in the summer of 2019, and installation of new water mains and sewer re-relining by MetCom was completed in the winter of 2020. Section 5 will include the reconstruction of the final road sections of Midway Drive, North Essex Drive, Saratoga Drive, Ranger Rd., Enterprise Rd., Hancock Rd. and Franklin Rd that total over 1 mile of roadway. Construction will begin in May of 2020 and is scheduled to be completed in the summer of 2021. Work will take approximately 14 months to complete and will include the removal and installation of storm drainage pipes/inlets, concrete sidewalk sections, concrete curb/gutter, concrete driveway aprons, roadway section (aggregate base and bituminous asphalt) and installation of a new storm water management facility. Use caution and reduce speed when traveling these roads during construction as steel plates may be installed to cover pipe trenches.

Thank you for your patience during re-construction work within the Patuxent Park neighborhood. If you have any questions, please contact the DPW&T Project Manager at 301-475-4200, ext. 73525 or the METCOM Project Manager at 301-737-7400, ext. 307 (7:00am to 4:30pm). This monthly Construction Update was prepared by the St. Mary's County DPW&T.